

Hynes Elementary – Construction Progress Update



Date: 09.08.10

Location: Building “A”

Description of Work: The General Contractor began the month continuing progress on the foundation and slab work at Building “A”. Perimeter formwork and mechanical and electrical rough-in are pictured here early in the month of September.



Hynes Elementary – Construction Progress Update



Date: 09.14.10

Location: Building “B”

Description of Work: By the middle of the month the Contractor had continued to progress the pile cap operation at the Building “B” Classroom structure along Harrison Ave.



Hynes Elementary – Construction Progress Update

Date: 09.22.10

Location: Building “A”

Description of Work: The Building “A” slab on grade is shown here being reinforced in preparation for the first concrete slab on grade pour.



Hynes Elementary – Construction Progress Update



Date: 09.22.10

Location: Building “E” North

Description of Work: By the end of the month of September, the General Contractor had completed pile cap deep foundations at Building “B”, and had moved this operation to the Northern portion of Building “E” (Kitchen/Cafeteria). Working in this portion of the building frees up underground electrical and mechanical rough-in work that needs to take place at this critical portion of the building.



Hynes Elementary – Construction Progress Update



Date: 09.24.10

Location: Building “B”

Description of Work: With pile caps complete at Building “B”, and the pile cap work now moved to Building “E”, the Contractor has begun to advance underground mechanical and electrical rough-in at the Building “B” Classroom structure.



Hynes Elementary – Construction Progress Update



Date: 09.25.10

Location: Building “A”

Description of Work: At 4:00 am on Saturday, the 25th of September the General Contractor began the 350 cubic yard concrete slab on grade pour of Building “A”. By mid morning the Contractor was poured out, and was finishing the concrete slab that makes up the Administrative Offices, the school Entrance Foyer, and a portion of the Media Center.

